

August 9, 2019

Residents:

Kennebec: Concrete curb and gutter is installed. Next week the crews will pulverize the road to prepare for paving.

Falmouth: Activity on Falmouth has slowed. Next week the road will be pulverized.

Sebago: The storm sewer installation is complete, crews will also be working on Sebago next week to pulverize the existing road.

Merrimac: Infrastructure work continues on Merrimac with the installation of the storm sewer.

Rudgate / Marblehead: Crews are active on Rudgate and Marblehead working to complete the storm sewer installation.

If you are planning an event at your home during this construction season and have a concern with access for your guests, please contact the Field Representative, Tom Cairo for assistance in coordinating with the contractor.

Project Contacts:

Onsite Field Representative Tom Cairo (248) 535-3437

Project Engineer Melissa Coatta (248) 454-6567